

Initial debuncher tests

J. Sheehan

March 1977

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.EY-76-C-02-0016 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Date 3/12/77 Time 1400-2400 Experimenters J. SheehanSubject Initial Debuncher TestsOBSERVATIONS AND CONCLUSION

Setup - The debuncher was operated at 200 kW of excitation to measure its effect of the momentum spread as measured at the scanning SEM wire near quadrupole Q16 (NQ 299).

Procedure - A beam of approximately 50 mA, 30 microseconds at 5 pps was transported to the linac beam stop (NZ 304). The beam was run through a 1.0 mm vertical slit at NE 202. About 5 mA of beam passes through the slit. The SEM wire scan as displayed on a storage scope is calibrated to give approximately 1% $\Delta p/p$ full scale width on the scope sweep.

With debuncher rf excitation off and the cavity tuned to resonance the 50 mA of beam excites the cavity to a monitor probe level of 1.3 volts. Detuning the cavity with a motor driven slug tuner reduces this probe voltage to less than 0.05 volts.

Running the cavity at 1.8 probe volts (approximately 160 kW) and plotting energy out versus relative debuncher phase gives a peak-to-peak energy shift of 4.8 MeV or a peak debuncher voltage of 2.4×10^6 volts. From this the detuned cavity voltage of about 70 kV is obtained. Further cavity detuning is possible if this value is too high.

Results - Operating the debuncher at power levels between 25 kW and 200 kW shows that energy spreads of 450 keV for 100% of the beam is possible at about 125 kW. As the power level is raised the FWHM energy spread continues to decrease, but the energy spread for the remainder of the beam increases. These measurements are compared to the full width energy spread of about 3 MeV for no debuncher.

The debuncher phase and amplitude control systems do not compensate completely for the severe reactive loading caused by the beam. This system is being studied to see what improvements can be made.