

Test 30 GeV/c FEB Extraction

G. W. Bennett

October 1973

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT(30-1)-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Blumberg
NO. 39

FEB BEAM COMMISSIONING STUDY. WED. OCT. 3, 1973

Bennett, Blumberg, Glasmann, Guthy, Keane

SCHEDULED: 0001-0800

ACTUAL: 0500-0800

OBJECTIVES: ESTABLISH CONDITIONS FOR 30 GeV/c. CHECK LINEARITY OF CURRENT TRANSFORMER AND PICK-UP ELECTRODE SIGNALS.

1. 5 HOUR LOSS DUE TO PROBLEMS WITH ACME POWER SUPPLIES #440 AND #444.
2. SET UP FULL EXTRACTION OF DETUNED ($\sim 1.5 \times 10^{12}$) MACHINE ON RISING PART OF MACHINE CYCLE. $t_{\text{extract}} = 657 \text{ msec}$ AT GAUSSCLOCK 59320 (F. TURKOT 3/8/73 CALIBRATION). $t_{\text{FLIGHT}} = 665 \text{ ms}$. SPOT IS $\approx \frac{1}{16}$ " HIGH AT U15, CENTERED AT U165, AND $\frac{1}{2}$ " OUTSIDE AT U273. NO EFFORT WAS MADE WITH HORIZONTAL ALIGNMENT BECAUSE DIPOLES U01, 2, 3 CANNOT BE VARIED FROM MCII.
3. NOTED $\sim \frac{1}{4}$ " JITTER IN HORIZONTAL POSITION AT U15.
4. DID A CAREFUL VERTICAL ALIGNMENT. REVERSED POLARITY OF PITCHING MAGNET U01 FROM UP TO DOWN AND U02 FROM DOWN TO UP.
5. CHECKED RATIO OF INTEGRATED SIGNALS FROM U273 CURRENT TRANSFORMER, U15 CURR. TRANS AND U100 PICK-UP ELECTRODE TO U15 INSULATED PLATES AT $CBM = 1.5 \times 10^{12} \text{ p/p}$ AND $4.7 \times 10^{12} \text{ p/p}$. RATIOS ARE IN GOOD AGREEMENT AT THESE TWO BEAM INTENSITIES; SCATTER IN POINTS IS ABOUT 3%.

PROBLEMS:

1. ACMEs #440 AND #440 NOT CONTROLLABLE BY DATACON. FREQUENT "OVERTEMP" TRIPS AT 3100A, EVEN ON LOCAL CONTROL.
2. INCESSANT TRIPS OF QUAD POWER SUPPLY #150-1 ON "MAGNET FAULT". LATER DISCOVERED PROBLEM IS INTERMITTANT WATER FLOW FROM N. AREA COOLING TOWER. AIR BUBBLES IN LINE.
3. U01 SHUNT SIGNAL HAS $\sim \pm 4 \text{ mV}$ DRIFT AROUND 65 mV.
4. REVERSING SWITCHES FOR CHRISTIE POWER SUPPLIES WOULD BE VERY CONVENIENT.