

PROGRESS REPORT (4) CONCERNING HIGH GRADIENT COLUMN

T. Sluyters

March 1966

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT-30-2-GEN-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Accelerator Department
BROOKHAVEN NATIONAL LABORATORY
Associated Universities, Inc.
Upton, L.I., N.Y.

AGS DIVISION TECHNICAL NOTE

No. 11

Th. Sluyters

February 4, 1966

PROGRESS REPORT (4) CONCERNING HIGH GRADIENT COLUMN

The duoplasmatron in the present preinjector continues to perform reliable with an averaged beam current of around 75 mA after the column. Harold Wroe thinks that the cathode attachment will soon be in its final state.

Harold took a bunch of emittance measurements at 750 keV for various conditions and geometries of the extractor region of the source; he is still in the process of evaluating his results. An interesting feature anyhow, is that with a small expansion cup ($\phi = 1\frac{1}{2}$ mm instead of 4 mm), an important higher brilliance ($\sim 8 \times 10^8$ mA/cm² rad²) could be obtained, maintaining the same column output current. To determine the maximum column output (which is now 115 mA), he plans to install a solenoid with large inner diameter just behind the column.

The duoplasmatron with large cup has been installed in the rig; unfortunately oscillations ($\pm 15\%$ of the peak value) have been observed on the output, but none on the discharge current, which was inherent in previous results with the old source. The only difference was the anode exit hole (0.025-in.), which could not be made larger due to the absence of cooling around the leak. A quick check of some larger cup sizes on Harold's rig proved that the size of the exit hole was indeed important. A cathode air-vacuum lock is in the workshop.

Accelerating Column

A column has been assembled with one set of voltage dividers (bananas) and spark gaps. Vacuum has been obtained as low as 6×10^{-7} mm (meter indication).

Vincent Kovarik's RDI power supply is now running more or less reliably at 600 kV. The rectifiers are still a weak part; life tests with modified Machlett tubes will start soon. The HV bushing (an unshielded Sames cable) and the connections with the measuring dome stood 600 kV during short trials. HV tests of dome and column are in progress.

The vital parts for the inner structure and assembling are ready; however, Bill Schneider has to modify the adaptor of the source, so that the anode can reach the extractor at closer distances than originally planned. His measuring box should be ready as soon as possible, (ultimate date - middle of March!).

Final cabling by Bob Lockey's people should be finished soon. A 150 kV power supply will be installed in the equipment dome; it can be used either to increase the voltage up to 750 kV or as a standby in case of lower limitation in RDI, bushings, etc.

After some modifications of Rudy Damm's solenoid, the theoretical magnetic field has been obtained; significant asymmetries ($\sim 5\%$ of axis field value) within an effective core of 2-in. were observed over short distances on both ends of the solenoid. An improved version with twice the number of turns per unit length than the original one will diminish the above asymmetries to a smaller figure.

Dick Amari's 750 kV automatic emittance unit is more or less designed.

The 50 MeV emittance unit is in the assembling status. There is some lack of technicians in this building period.

Attached you will find a time schedule of the HV tests, etc.

cc: R. Amari
R. Damm
V. Kovarik
R. Larson
R. Lockey
V. Racaniello
W. Schneider
A. van Steenberg
H. Wroe

TS/ah

TIME SCHEDULE

	Feb. 7-11	Feb. 14-18	Feb. 21-25	Feb.-March 28 - 4	March 7-11
RDI - dome - column HV tests	←→	-----→			
Installation Ti-electrodes		←→	-----→		
HV tests column and electrodes			←→	-----→	
Installation ion source, emittance box, belt, freon cooling, solenoid, second set of voltage dividers				←→	-----→