



BNL-103945-2014-TECH

AGS.SN67;BNL-103945-2014-IR

Test New Instrumentation in Linac and HEBT

K. Batchelor

July 1974

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT(30-1)-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LINAC STUDIES. (06-00 to 14-00 JULY 16TH, 1974)

(K. BATCHELOR, J. SHEEHAN, R. WITKOVER, N. FEWELL, R. LANKSHOPE)

Objectives

- 1/ To see if a biased ring in front of the VB #1 emittance measuring slit to sweep away secondary electrons improves the emittance measurement (N. FEWELL)
- 2/ To test a new amplitude control system in Tank #3 (J. SHEEHAN)
- 3/ To introduce a ^{coaxial} switch in the de-buncher which allows automatic de-bunching of the de-buncher whenever pulsing is turned off and to check out the fast phase control and its effect on the beam momentum and momentum vs time (K. BATCHELOR and R. LANKSHOPE)
- 4/ To test out the new bending magnet arrangement in the BLIP line (K. BATCHELOR)
- 5/ To make preliminary tests on a beam density distribution monitor installed in the BLIP line (R. WITKOVER)

Results

- 1/ A problem with a crossed cable gave initial results which all at once sense! After correcting the cabling an electron current of 40 nA was picked up on the dipole ring without the emittance device in the beam. Since, by the time the cable problems had been discovered the measurements were transferred from VB #1 to VB #4 it was not possible to test the effects of the biased ring on the measured emittance.
- 2/ The new amplitude control on Tank #3 worked successfully with an improvement of the settling time and the residual error during the beam time. The settling time was reduced from ~50 μ sec to ~15 μ sec and the residual error to less than 0.1%
- 3/ The coaxial switch on the de-buncher is now operating in a manual mode. The fast phase loop operates correctly giving less than 10 KeV change in energy during the beam pulse. The bunching factor with a power level of ~30 Kwatt in the de-buncher was in agreement with the value calculated.
- 4/ The new bending magnet power supply in BLIP requires the addition of a shunt across one magnet (BM #2) or an extra horizontal dipole steering magnet.
- 5/ Initial tests on the density distribution monitor showed some indications of beam induced electrons. Further tests need to be made to determine whether these are secondary electrons or beam induced thermionic emission.