

#3 Attempt to Extract Beam from H10

G. Bagley

April 1973

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy
USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT(30-1)-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

AGS STUDIES REPORT. FEB COMMISSIONING.

THURSDAY, APRIL 26, 1973. 0600-1400 HRS.

G. BAGLEY, G. BENNETT, L. BLUMBERG, J. KEANE, E. RAKA, A. SOUKAS

OBJECTIVE: 3RD ATTEMPT TO EXTRACT INTO H10 TEST CHANNEL.

RESULT: NO EXTRACTION. STILL HAMPERED BY TIMING AND AMPLITUDE SHIFTS IN DATACOM SYSTEM IN E10 & H10 HOUSE.

1. BEAM AT 0900. G. COTTINGHAM AND P. WARNER SEARCHED FOR SOURCE OF NOISE SPIKE WHICH APPEARS ON GAP VOLTAGE OF ALL RF CAVITIES CONCURRENT WITH FIRING OF CIS, EIS BEAM KICKERS. CHANGING GROUNDING OF KICKERS DIDN'T HELP. PICK-UP FOUND ON CABLES FROM THE RF HOUSE TO MAIN CONTROL WHICH TRANSMIT RF AMPLITUDE SIGNALS THROUGH AN~~V~~ ARRAY OF DIFFERENCE AMPLIFIERS IN MCR TO RF AGC. THE NOISE SPIKE WAS APPARENTLY SO LARGE THAT DIFFERENCE AMPLIFIERS COULDN'T REJECT IT. TEMPORARY FIX WAS TO SHUNT NOISE SPIKE THROUGH CAPACITORS ADDED AT AMPLIFIER INPUT. WE NEED MORE STUDY TO FIND SOURCE OF PICK-UP.
2. AGS BEAM BACK ON AT 1200 AFTER LOSING ~2 HRS TRYING TO FIND WHERE "SWITCH 2. OFF" TRIGGER FOR RF ORIGINATES. (IT IS NOW TRIGGERED FROM SEB CONSOLE). NOTED RE-APPEARANCE OF TIMING JITTER OF CIS/EIS KICKERS. TROUBLE TRACED TO JITTER IN T₀ OF MASTER PREDET. NEXT NOTED VARIATION IN AMPLITUDE OF E10 BUMP SUPPLY AND NOTED IT INTERMITTANTLY GOES INTO DC OPERATION. TROUBLE THERE WAS A DIODE BURNED OUT IN CHARGING SUPPLY. IT WAS REPLACED. NEXT NOTED THAT E10 SEPTUM SUPPLY DOUBLE-PULSES, TRIGGERED BY CIS/EIS. CHANGED KICKER TIMING TO CORRECT THIS. NEXT NOTED FLUCTUATION IN H10 BUMP SUPPLY AMPLITUDE AND TIMING. DATACOM SYSTEM OBVIOUSLY STILL HAS TROUBLES, IN SPITE OF SATISFACTORY OPERATION ON 4/25/73 DURING PRE-STUDIES CHECK-OUT.
3. WITH E10 SEPTUM ~.1" FROM EDGE OF BUMPED BEAM WE REMOVE ~25% OF AGS BEAM. THIS IS REASONABLE FRACTION IF KICKER AMPLITUDE ~.4" AT E10 AND BEAM WIDTH ~.5".