



BNL-103913-2014-TECH

AGS.SN33;BNL-103913-2014-IR

Extract 9 x 10¹² Beam Into Test Channel-H10 pos.vs. CBM

L. Blumberg

August 1973

Collider Accelerator Department
Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT(30-1)-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Blumberg
TUESDAY AUGUST 21, 1973

NO. 33

FEB BEAM COMMISSIONING STUDY

SCHEDULED 1600-2400 BLUMBERG, GLASHANN, GUTHY, KEANE, RAKA
ACTUAL 1630-2400

AGS DE-TUNED FROM $5.3 \cdot 10^{12}$ TO $\sim 2 \cdot 10^{12}$. LOST 2 HOURS BECAUSE E10 MAGNET WOULDN'T MOVE OFF RETRACTED POSITION CURTISS AND ZGURIS FIXED THAT. THEY NOTED THAT UPSTREAM SHAFT SHOWED INDICATION OF BINDING. BEAM EXTRACTED (TOTAL) INTO TEST CHANNEL WITHOUT TROUBLE WITH STANDARD SET-UP. NOTED THAT H10 MAGNET IS AN INJECTION APERTURE AT ITS "STANDARD" POSITION OF UPSTREAM = 2.1" DOWNSTREAM = 1.9", IN AGREEMENT WITH 5/25/73 OBSERVATION WHEN CBM WAS $9 \cdot 10^{12}$. WE MOVED MAGNET OUT TO UPSTREAM = 2.6" DOWNSTREAM = 2.4" AND INCREASED H-SUPERPERIOD BUMP COIL CURRENTS FROM 1000A TO 1200A. THIS SOLVED APERTURE PROBLEM WITH NO OBVIOUS CHANGE IN EXTRACTED BEAM.

WE AGAIN SEE SOME BEAM LOSS AT ~ 1 MSEC BEFORE EXTRACTION TIME. THIS EFFECT WAS SEEN LAST MAY. LOSS CAN BE REDUCED TO NEGLIGIBLE AMOUNT BY RADIUS-SHIFTING.

EXTERNAL TRAJECTORY IN TEST PIPE CHECKED. WITH 21000 A IN H10 SEPTUM SPOT IS ~ 1 " OUTSIDE AT U16 FLAG AND ~ 2 " OUTSIDE AT UT16S FLAG. WE CAN EASILY CENTER SPOT AT U16 WITH H10 CURRENT CHANGE, SO BEAM LINE IS O.K.

FREQUENT TRIPS OF THE E10 SEPTUM POWER SUPPLY (VACUUM/WATER INTERLOCK) ABORTED STUDIES AT 2300. VACUUM GROUP REPORTED E10 BOX PRESSURE INCREASED TO $\sim 3 \cdot 10^{-5}$ mm DURING ATTEMPTS TO GET SUPPLY BACK ON. PUMP ROOM REPORTED ~ 45 GAL LOSS IN MAIN MAGNET WATER. LOOKS LIKE A LEAK. FINALLY, LOST 440V POWER TO E10 SUPPLY.