

BNL-103918-2014-TECH AGS.SN38;BNL-103918-2014-IR

Reproducibility of linac and HEBT Parameters

A. van Steenbergen

September 1973

Collider Accelerator Department

Brookhaven National Laboratory

U.S. Department of Energy

USDOE Office of Science (SC)

Notice: This technical note has been authored by employees of Brookhaven Science Associates, LLC under Contract No.AT(30-1)-16 with the U.S. Department of Energy. The publisher by accepting the technical note for publication acknowledges that the United States Government retains a non-exclusive, paid-up, irrevocable, world-wide license to publish or reproduce the published form of this technical note, or allow others to do so, for United States Government purposes.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

AGS Studies

Blumberg NO 38

Beam Transfer Studies

van Steenbergen, Claus, Fewell, Gill, Sheehan

Sept. 26, 1973 1600-2400

Objective:

Reset of linac and transfer parameters to May 24 values. Check on reproducibility of earlier linac performance parameters.

Results:

During this period linac parameters were rechecked in detail. Its momentum corrected to "standard" value. As a result, all beam transfer parameters of May 24 could be implemented again, resulting in good stacking efficiency. Early beam monitor (3 msec) indicated an increase of 20% to 25% (up to 7 10 ppp). Associated with the increased early intensity the phenomena (vacuum related, intensity dependent) of the vertical coherent instability recurred, which prevented detailed tuning for increased late intensity. Late intensities were \$5-5.3 10 ppp. Further, the May 24 local low field (dipole) corrections were implemented again. Injected beam effective turns ratio increased significantly from about 7.5 to 9.5, in machine losses were, however, traumatic. Some time was spent tuning gradient corrections but no quick result was forthcoming. This needs further study. Returned to present low field dipole and gradient corrections.

200 MeV emittance distributions were successfully obtained and the proper match for the exit of the inflector was calculated. Implementation of these data could not be done because of linac Mod. 8, 60 kV power supply failure at 2230.